



## Most u Jasenovcu



### Opis radova na gradilištu

Radovi na sanaciji mosta preko rijeke Save u Jasenovcu obuhvaćaju izradu zagata oko srušenog stupa u koritu rijeke te bušenje i ugradnju ankeri na dva stupa. Zagat tlocrtne površine 16,00 x 8,50 m izrađen je od čeličnih talpi duljine 10,00 m. Zabijanje talpi izvršeno je sa plovnog objekta. Ankeri su ugrađeni u izbušene rupe dubine 0,50 i 1,00 m.

### Mjere

čelične talpe VL 603:	564 m <sup>2</sup>
bušenje Ø 30 mm:	42 m
bušenje Ø 40 mm:	120 m

### Naručitelj

Đuro Đaković Montaža d.d. / Gradex-ing d.o.o.

### Investitor

Europska zajednica

### Vrijednost radova

784 605 kn

### Godina

2004



## Jasenovac Bridge



### Contract description

Sanation works on bridge across Sava river in Jasenovac included execution of cofferdam around demolished column in Sava river berth as well as drilling and installing anchors on two columns. Cofferdam measuring 16,00 x 8,50 m was made of 10,00 m long sheet piles. Ramming was carried out from a pontoon in the river berth. Anchors were installed in drilled holes 0,50 and 1,00 m deep.

### Measures

steel sheet piles VL 603:	564 m <sup>2</sup>
drilling dia 30 mm:	42 m
drilling dia 40 mm:	120 m

### Client

Đuro Đaković Montaža d.d. / Gradex-ing d.o.o.

### Investor

European Union

### Price

784 605 kn

### Year

2004

